

2. Specific questions:

No.	I. Company Name	II. Managing Company	III. Business Unit	IV. Shareholders	V. Country	VI. Operation
Anglo American Managed Operations						
9	Anglo American	De Beers Group of Companies	De Beers	De Beers Consolidated Mines and Ponahalo	South Africa	Voorspoed

1. "Tailings Facility" Name/identifier	2. Location	3. Ownership	4. Status	5. Date of initial operation	6. Is the Dam currently operated or closed as per currently approved design?
Voorspoed FRDs	Lat 27° 23' 17.73" S Long 27° 12' 00.44" E	Owned and operated	Inactive	2008	Yes

7. Raising method	8. Current Maximum Height (m)	9. Current Tailings Storage Impoundment Volume (m <sup>3</sup> )	10. Planned Tailings Storage Impoundment Volume in 5 years time (m <sup>3</sup> )	11. Most recent Independent Expert Review	12. Do you have full and complete relevant engineering records including design, construction, operation, maintenance and/or closure.	13. What is your hazard categorisation of this facility, based on consequence of failure?	14. What guideline do you follow for the classification system?	15. Has this facility, at any point in its history, failed to be confirmed or certified as stable, or experienced notable stability concerns, as identified by an independent engineer (even if later certified as stable by the same or a different	16. Do you have internal/in house engineering specialist oversight of this facility? Or do you have external engineering support for this purpose?	17. Has a formal analysis of the downstream impact on communities, ecosystems and critical infrastructure in the event of catastrophic failure been undertaken
Downstream	28	5.6M	5.6M	2018	Yes	Moderate	Anglo American Technical Standard (AA TS 602 001)	Yes, see Q20 for more information	Both	Yes, See Q20 for more information

18. Is there a) a closure plan in place for this dam, and b) does it include long term monitoring?	19. Have you, or do you plan to assess your tailings facilities against the impact of more regular extreme weather events as a result of climate change, e.g. over the next two years?	20. Any other relevant information and supporting documentation. Please state if you have omitted any other exposure to tailings facilities through any joint ventures you may have.
Yes, Yes	Yes, See Q20 for more information	<p>Q1: Three contiguous tailings dams Phase1a, 1b and 2.</p> <p>Q4: The Voorspoed production ceased in December 2018 and the mine is currently busy with rehabilitation of the facility, aligned with its closure plans.</p> <p>Q15: Stability and seepage concerns were noted in the past. The waste rock impoundment wall was subsequently constructed to address these concerns.</p> <p>Q17: Dam breach analysis for LoM facility was conducted in 2018 that identified the possible impact zone and the associated impacts. Environmental impact assessment to follow to include catastrophic failure impact.</p> <p>Q19: Plan in place in line with Anglo American's Long-term Sustainable Mining Plan.</p>